

XI Plan Phase-I : RQM Statewise Status of Inspection (Tier-II)

Sl. No.	Name of State	Name of Agency	Revised Coverage	Villages Completed	Scope of RQM as per Revised Coverage	No of S/s to be Inspected	No of S/s Inspected	No. of Villages Inspected		No. of Descrpen cies Observed	No. of Descrpen cies rectified	No. of Materials Inspected
								Stage-I	Stage-II			
1	Andhra Pradesh	Voyants	5847	5847	586	1	1	303	586	1951	1951	45
2	Gujarat		14488	14488	1560	0	0	782	1560	2641	2641	142
3	Haryana		3801	3801	461	0	0	233	461	2159	2159	30
4	Kerala		592	552	59	0	0	31	59	281	281	27
5	Madhya Pradesh		23009	20290	2339	8	7	1197	2175	12791	12791	133
6	Maharashtra		31034	31034	3637	3	3	1825	3637	4949	4949	150
7	Rajasthan		21456	21277	2201	0	0	1131	2201	28112	28112	113
8	Tamil Nadu		9673	9673	1242	0	0	622	1242	6021	6021	139
9	West Bengal		24193	23854	2490	7	7	1254	2490	28461	28461	129
10	Karnataka	Intertek	5893	5876	713	2	2	356	713	4600	4600	38
11	Punjab	IL	6388	6031	645	1	1	60	645	2269	2269	50
12	J&K	NPIT	2437	2368	258	7	5	140	249	5158	5158	55
13	Tripura		686	680	69	4	4	34	69	266	266	18
14	Manipur		1804	1674	182	8	0	47	83	696	696	40
15	Nagaland		984	981	100	12	8	54	100	540	540	44
16	Meghalaya		4143	3964	422	3	0	221	422	1154	1154	29
17	Mizoram		419	399	41	3	3	22	41	193	193	29
18	Chhattisgarh	Wapcos	13079	12040	1310	11	9	557	1038	3781	3781	49
		IL	425	424	50	0	0	25	50	132	132	8
19	Bihar	CES	11094	11026	1113	34	31	559	1053	13676	12826	114
20	Himachal Pradesh		9317	8141	965	2	2	481	965	2480	2480	126
21	Jharkhand		12663	12425	1419	14	12	703	1299	12549	12549	55
22	Orissa		35571	35118	3782	46	46	1945	3782	2814	2814	233
23	Arunachal Pradesh		3095	3023	335	11	11	170	335	3383	3383	72
24	Sikkim		264	256	27	2	2	13	27	274	274	7
25	Assam		18695	18527	1923	19	19	979	1923	11912	11912	138
Grand Total			261050	253769	27929	198	173	13744	27205	153243	152393	2013

DDUGJY XI Plan Phase-II : Statewise Status of Inspection RQM (Tier-II)

Sl. No.	Name of State	Name of Agency	Coverage	Villages Completed	Scope of RQM as Coverage	No of S/s to be Inspected	No of S/s Inspected	No. of Villages Inspected		No. of Descrepencies Observed	No. of Descrepencies rectified
								Stage-I	Stage-II		
1	Bihar	WAPCOS	14128	11273	2826	152	37	1095	0	8834	3589
2	Haryana		625	0	125	0	0	0	0	0	0
3	Kerala		493	493	128	2	2	77	128	2542	2542
4	Karnataka		587	587	117	0	0	59	117	1918	1918
5	Maharashtra		829	829	166	0	0	114	166	9845	9845
6	Uttar Pradesh		19904	14793	3981	190	35	1271	1412	112591	76309
7	Tamil Nadu		729	0	146	0	0	0	0	0	0
8	West Bengal		306	154	61	2	2	20	0	573	221
9	Chhattisgarh	REC PDCL	1203	1040	241	1	0	120	241	11050	11050
10	Madhya Pradesh		15810	8253	3162	0	0	1014	811	108991	90930
Grand Total			54614	37422	10953	347	76	3770	2875	256344	196404

DDUGJY XII Plan: Statewise Status of Field Inspection of RQM (Tier-II)

Sl. No.	Name of State	Name of Agency	Coverage	Villages Completed	% Achievement	Scope of RQM as Coverage	No of S/s to be Inspected	No of S/s Inspected	No. of Villages Inspected		No. of Descrepancies observed	No. of Descrepancies rectified
									Stage-I	Stage-II		
1	Bihar	RECPDCL	24760	12353	50%	4952	265	30	486	79	20749	4237
2	Chhattisgarh		3236	3008	93%	647	23	23	160	650	6460	6460
3	Jammu & Kashmir		397	2	1%	79	1	0	0	0	0	0
4	Manipur		1795	144	8%	359	5	0	0	0	0	0
5	Mizoram		0	0	0%	0	19	0	0	0	0	0
6	Nagaland		833	1	0%	167	5	0	0	0	0	0
7	West Bengal		5632	5617	100%	1126	15	4	324	73	4680	3435
8	Madhya Pradesh	VOYANTS	26181	16479	63%	5236	163	29	1005	177	31269	22437
9	Orissa		44166	7456	17%	8833	173	0	136	0	4320	1242
10	Rajasthan		25397	14750	58%	5079	19	0	1024	0	24188	5498
11	Uttar Pradesh (DVVNL)		15477	4961	32%	3095	102	0	449	0	7965	4057
12	Assam	WAPCOS	11268	910	8%	2254	79	0	55	0	348	0
13	Jharkhand		18092	183	1%	3618	65	0	0	0	0	0
14	Karnataka		9205	2048	22%	1841	0	0	257	0	2989	1780
15	Tripura		804	347	43%	161	17	2	25	0	812	812
16	Uttar Pradesh (PVVNL, PuVVNL, MVVNL, PGCIL)		53701	21876	41%	10740	264	0	986	336	28951	12185
Grand Total			240944	90135	37%	48189	1215	88	4907	1315	132731	62143